


****Facilities Alert****

Construction Work Update



Contact Ken McElroy at ext. 7715 or email kmcelroy@riohondo.edu

1. Please see the updated Campus Map below showing all roads opened as of **Saturday, 1/31/09**.
2. On **Saturday, 3/28/09**, there will be work going on at the LLRC site.
3.  Parking Lot H will be closed for the Applied Technology Project through **January 2010**.



4. On **Monday, 3/30/09**, a large flatbed will be delivering rebar to Lot H job site.



5. **3/30 – 4/03/09**, will be changing out 2 manholes on South Road.
6. **3/30 – 4/03/09**, installing base and asphalt at the Central Plant site.



7. On **4/01/09 or 4/02/09**, pouring concrete at Lot H job site.

ONGOING: Periodically, some classrooms may experience a louder volume of noise due to construction activity. We will do our best to notify in advance the areas that will be affected by this.

The following construction activities will take place during next week starting on **Friday, 3/27/09** through **Friday, 4/03/09** from 6:00 a.m. to 4:00 p.m. (Day work) unless noted otherwise below.

Description	Approx Completion Date
1) Infrastructure Phase 5 – Installing fiber optic runs; punch list items	2009
2) Maintenance Facility Project	COMPLETE
3) Library and Learning Resource Center – portions of Lower Quad will be closed	2009
4) Central Plant – setting steel and installing new equipment	2009
5) Pedestrian Bridge at Lot A – OPEN	COMPLETE
6) Tenant Improvement – Library Basement and Campus Inn -- Room CI-155	COMPLETE
7) Renovation of Portables T-123 and T-124	COMPLETE
8) Applied Technology – Phase A	2010

